


5. FOOTING SHALL BE PLACED ON WELL COMPACTED AND FREE DRAINING SOIL. 6. DESIGN PER IBC 2015, RISK CATEGORY 1 SNOW: 60 PSF GROUND SNOW WIND: 105 MPH, EXP. B SEISMIC: DESIGN CATEGORY A-C 171.00 0.00-.875" HOLES FOR (4) .75" DIA. THREADED RODS (ASTM F1554, GRADE 36) WITH SIMPSON SET-3G ADHESIVE (10.50" EMBED) 9.00 DRILL HOLES AT INSTALLATION 5-#5 X 4'-0" 36.00 **BOTTOM OF FOOTING EACH WAY** (3" CLR) 63.00 96.00 16" THICK 3000 PSI CONCRETE INSIDE LINES 4-6" 3000 PSI CONCRETE SLAB

GENERAL STRUCTURAL NOTES:

INSTALLATION IS REQUIRED PER IBC 2015.

1. FOOTING CONCRETE STRENGTH = 3000 PSI
2. REBAR STRENGTH = 60 KSI (ASTM A615, GRADE 60)
3. THREADED RODS = 36 KSI (ASTM F1554, GRADE 36)
4. ADHESIVE = SIMPSON SET 3G. NOTE THAT SPECIAL INSPECTION OF BOLT




W/#4 @18" OC EACH WAY CENTERED IN SLAB




TOOLS NEEDED


Tape Measure
Marker or chalk
Level
Sledge Hammer
Rubber Mallet
Large Hammer Drill
Standard Drill
3/8" Socket with drill attachment

7/8" Diameter Masonry Bit 5/8" Diameter Masonry Bit 3/4" Wrench/Socket 15/16" Wrench/Socket (2) 11/8" Wrench/Socket 11/4" Wrench Spud Wrench







Place the first Truss and secure with (4) 1/2" x 3.5" carriage bolts, (4) 1/2" lock washers, and (4) 1/2" nuts on both sides.




Continue securing the remaining Purlins. Leave nuts finger-tight if a Campus Rack will be added. Tighten if no Campus Rack will be added.





If using a Campus Rack, secure with (4) $5/8" \times 5.5"$ bolts, (8) 5/8" lock washers, and (4) 5/8" nuts on both sides.




Completely tighten truss bolts and Campus Rack bolts if applicable. Completely tighten anchors to 240 ft-lbs.








Place the first section of Type S Deck and secure with (6) self-drilling screws.



Place the next section of Type S Deck and secure with (6) self-drilling screws. The first (3) self-drilling screws will go through both Type S Deck sections.

Continue securing the remaining (3) Type S Deck sections.



If building a modular run of shelters, continue adding shelters until complete.